

**ROADS & TRANSPORTATION SERVICES  
1997 CAPITAL CONSTRUCTION PROJECTS**

<b>Project Name</b>	<b>Location</b>	<b>Status</b>
Old Pacific Highway bridge	Nisqually River	Waiting for federal construction funding. Anticipate early 1997 bid/construction start.
Hawks Prairie Road	Marvin to Carpenter	Waiting for federal construction funding. Anticipate early 1997 bid/construction start.
Rainier Road	RR tracks (urban area) to Fir Tree Road (approx)	Just obtained last required R/W. Anticipate early 1997 bid/construction start.
Martin Way/Meridian/ Duterrow	Intersection	Working with adjacent developers for needed R/W. Anticipate 1997 construction.
Littlerock Road	113th to 128th	Need two R/W acquisitions. 1997 construction seems possible.
Steamboat Island Road	Gravelly Beach Road to 69th	Consultant designing. Hope to construct within existing R/W. If design and permits go smoothly, 1997 construction possible.
Sandra Lee Street	Drainage outlet over bluff to Nisqually Valley level	Anticipate final easements in 1996 with emergency construction in early 1997.
Nisqually River bank protection	North of Old Pacific Highway bridge	We have received a verbal contact from FEMA that grant funds will be available. We would like to pursue a 1997 project to address public concerns.
175th Avenue bridge replacement	Overflow channel off of Moon/ SR 12	Permits obtained. 1997 construction possible.
Guardrail projects	Three guardrail improvements at existing bridge sites	Anticipate early 1997 bid/construction.
Boulevard Bike Path	Oly Limits to Yelm Hwy	Need four R/W acquisitions. Possible 1997 construction depends on R/W. Involves some roadway grade changes to enhance stormwater pond.